

9th November 2018

Project n° BCE120058Z

Ref: MD CUP.MC/033

To: Mr. Vitalie Butucel – Director of General Department of Public Transport and Communication

Cc: Mrs.Yulia Martishina - Associate Director, Banking Procurement EBRD  
Mr. Octavian Costas - EBRD Senior Banker  
Mr. Vigo Legzdins – Senior Transport Specialist EIB

Chisinau Urban Road Sector Project – Project Implementation Support and Supervision

Contraçt No.: C25396/EBSF-2012-01-05

Chişinău Proiect Sectoare de drum Urban – Proiect pentru sprijinul de implementare și supraveghere a lucrărilor

Contract Nr.: C25396/EBSF-2012-01-05

**Subject:** Defects at the transport waiting stations

**Subject:** Defecte la statiile de asteptare a transportului public

Dear Sirs, Madam,

Following the progress meeting of 30.10.2018, during which was discussed the subject of the defects/ruts in the transport waiting stations, we would like to come back to you with additional clarifications, hoping to clarify the current situation and to unblock as soon as possible the Beneficiary's takeover of the works executed for Package 1.

As we know, the occurrence of settles in public transport waiting stations has generated a series of discussions between the Beneficiary, Contractor and the Consultant. The Consultant's opinion on the reasons of the occurrence of these nonconformities has been repeatedly exposed, and recommended that an Independent Technical Expertise to be carried out as soon as possible after the occurrence of the nonconformities, which, on the basis of depth tests and surveys, can clarify the causes of nonconformities and recommend specific remedial measures and solutions.

Currently, based on the results of the tests carried out by the Beneficiary on the asphalt upper layers, the Consultant can not conclude that the nonconformities are due to an improper execution of the works or the commissioning of inappropriate materials, especially as the tests performed during

Stimati Domni, Doamna,

In urma sedintei de progres din data de 30.10.2018, in cadrul careia a fost discutat subiectul tasarilor/fagaselor din statiile de asteptare, dorim sa revenim catre dumneavoastra cu precizari suplimentare, in speranta de a clarifica situatia de fapt actuala si a debloca cat mai curand posibil preluarea de catre Beneficiar a lucrarilor executate pentru Pachetul 1.

Dupa cum stim, aparitia tasarilor din zona statiilor de asteptare a transportului public a generat o serie de discutii intre Beneficiar, Contractor si Consultant. Opinia Consultantului privind motivele aparitiei acestor neconformitati a fost in repetate randuri expusa, recomandand efectuarea, in cel mai scurt timp de la aparitia neconformitatilor, a unei Expertize Tehnice independente, care, pe baza unor teste si sondaje profunde, sa poata clarifica cauzele aparitiei neconformitatilor precum si sa recomande anumite masuri si solutii de remediere.

In prezent, pe baza rezultatelor testelor efectuate de catre Beneficiar asupra straturilor superioare de astfalt, Consultantul nu poate concluziona ca neconformitatile sunt datorate unei executii necorespunzatoare a lucrarilor sau a punerii in opera de materiale necorespunzatoare, cu atat mai mult cu cat, testele efectuate pe parcursul executarii

Page 1 of 2